

KLING LEVEE UPDATE

Life's problems wouldn't be called "hurdles" if there wasn't a way to get over them.

Construction

- Construction Began Fall 2019
- Thanksgiving—construction is halted due to soil settling at "trouble" spot. Cannot continue to drive equipment across this area.
- Need additional borings to determine what is causing the settling.
- January 2020—Solution to accessing north side of levee installed however ground is not frozen so work cannot proceed.
- Engineers need information in order to finalize solution to settled area however cannot get trucks onsite due to muddy conditions.

The solution to the settled area is an unforeseen issue not included in the original project costs.

LMEC is closely monitoring the situation.

As with all other aspects of our lives right now, construction schedule has been impacted by the corona virus pandemic.



Standing on south end of levee looking north



Solution bridging the settled area allowing access to the north

The Stanger Group is keeping this project at the top of their priority list. Once conditions at the levee and the coronavirus allow, construction will resume.

At the beginning of the project we certainly anticipated that construction would have been completed by now, however we will continue as best we can given the current situation.

Feel free to contact the LMEC office if you have questions or concerns.

Debbie Palmer
LMEC President

574-842-3686
lmecc@lakemax.org